

DETAILS OF AMRAPALI PROJECTS ALONG WITH COMPLETION SCHEDULE & SCHEDULE OF BALANCE PAYMENT BY HOME BUYERS

GROUP-2

Sl.No.	Project Name	Cot of Construction incl. 8% PMC & GST on PMC (in Cr.)	Total no. of Flat	Present Status of Work	Likely Handing over Schedule	Likely Completion	Likely Balance Receivable from Home buyers (in Cr.)	Schedule of balance payment by Individual Home buyer (as per their balance dues)
1	Dream Valley-Villas, Gr. Noida	178.48	379	Work is under execution	July 2021- Tower A1, A2, B1, B2 & A10 Nov. 2021- Towers A3 to A9, A11 to A13, B3, B4, C1 & C2 -17	Jan-22	49.62	<p>All the Home Buyers to their outstanding dues in 10 (Ten) equal installments as under :</p> <ol style="list-style-type: none"> 1. By 31-Aug-2020- 10% of balance outstanding dues. 2. By 31-Oct-2020- 10% of balance outstanding dues. 3. By 31-Dec-2020- 10% of balance outstanding dues. 4. By 28-Feb-2021- 10% of balance outstanding dues. 5. By 30-Apr-2021- 10% of balance outstanding dues. 6. By 30-Jun-2021- 10% of balance outstanding dues. 7. By 31-Aug-2021- 10% of balance outstanding dues. 8. By 31-Oct-2021- 10% of balance outstanding dues. 9. By 31-Dec-2021- 10% of balance outstanding dues. 10. By 30-Apr-2022- 10% of balance outstanding dues.
2	Silicon Ph-2, Noida	138.49	871	Work is under execution	30-Jun-2021- Tower B1- 126 Flats Aug. 2021- Tower A1- 157 Flats Oct. 2021- Tower Z- 151 Flats Dec. 2021- Tower Y- 151 Flats Feb. 2022- Tower W- 126 Flats April. 2022-Tower X- 160 Flats	Jun-22	77.59	<p>If the work is completed before schedule, the same will be intimated to the home buyer through the Ld. Court Receiver Blog/Website, after intimation the buyer have to deposit the balance outstanding dues within one month of the intimation.</p>

GROUP-2

Sl.No.	Project Name	Cot of Construction incl. 8% PMC & GST on PMC (in Cr.)	Total no. of Flat	Present Status of Work	Likely Handing over Schedule	Likely Completion	Likely Balance Receivable from Home buyers (in Cr.)	Schedule of balance payment by Individual Home buyer (as per their balance dues)
3	Centurian Park- Low Rise, Gr. Noida	184.41	600	Work is under execution	July 2021- Block E & D -300 Oct. 2021- Block C- 300 Flats	Jul-22	35.45	<p>All the Home Buyers to their outstanding dues in 10 (Ten) equal installments as under :</p> <ol style="list-style-type: none"> 1. By 31-Aug-2020- 10% of balance outstanding dues. 2. By 31-Oct-2020- 10% of balance outstanding dues. 3. By 31-Dec-2020- 10% of balance outstanding dues. 4. By 28-Feb-2021- 10% of balance outstanding dues. 5. By 30-Apr-2021- 10% of balance outstanding dues. 6. By 30-Jun-2021- 10% of balance outstanding dues. 7. By 31-Aug-2021- 10% of balance outstanding dues. 8. By 31-Oct-2021- 10% of balance outstanding dues. 9. By 31-Dec-2021- 10% of balance outstanding dues. 10. By 30-Apr-2022- 10% of balance outstanding dues.
	Centurian Park- O2 valley, Gr. Noida		800		47.78			

NOTE:

1. The effect of COVID-19 has already been considered in the completion. The Sites have been remobilized but with the very less workforce which may likely to increase with the passage of time. The works of common facilities is also taken up.
2. The above completion is tentative, may change as per the site condition and also depending upon the availability of funds. the completion is completely depends on the balance fund deposition by the home buyers and arrangement of funds by other sources. Any change in the completion schedule will be intimated in advance.
3. The works are being completed in phases & accordingly the allottee of individual flat has to make full payment within 01 month from the date of publication on the Receiver's Blog/Website.
4. The flats which are being completed in phases, the home buyer shall have to make full payment 01 month before the completion as mentioned in the schedule. They will be intimated well in advance.
5. In case Home buyers does not pay the installments as per the given schedule then the home buyers has to pay the entire amount subject to direction of Hon'ble Supreme Court.