AMRAPALI, DREAM VALLEY, PHASE-1 (VILLAS)

Project Name : Construction / Rectification of Balance works / Left Out works of Dream Valley,Phase-1(Villas) on As is where Basis at Plot GH- 09, Sector Tech Zone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	02.07.2020
Date Of Completion	01.01.2022

VILLAS HAND OVER PLANNING

Sl. No.	Block No.	No. of Un-finished Villas	Completion schedule	Completion as on 31.12.2020 (%)
1	A7	23	May-2021 No. of Flats : 100	50%
2	A8	10		62%
3	A9	17		58%
4	A10	33		62%
5	B3	17		45%
6	B3	1	July.-2021 No. of Flats : 179	45%
7	A6	26		42%
8	C2	35		40%
9	B1	18		35%
10	B2	28		35%
11	A1	10		35%
12	A2	10		35%
13	A3	22		35%
14	A5	12		35%
15	A4	17		40%
16	A4	1	Nov.-2021 No. of Flats : 100	40%
17	C1	14		35%
18	A11	32		40%
19	A12	18		30%
20	A13	18		10%
21	B4	17		10%