AMRAPALI, LEISURE PARK			
Project Name: Construction/Rectification of Balance works /Left Out works of Leisure Park (Phase-1, Phase-2 and River View) on as is where Basis at Plot GH-02, Sector-02, Tech Zone-IV, Gr. Noida, Uttar Pradesh, pertains to Amrapali group.			
Date of Start			09.08.2020
Date Of Completion			08.02.2023
External MEP Works			
Sl. No	**Description**	**Completion schedule**	**Completion as on 31.12.2020 (%)**
1	DGs	July 2021	0
2	Transformers	Jul-21	0
3	STP	Sep-21	0
4	WTP	Sep-21	10
5	Fire-fighting works	Sep-21	20
6	Basement Ventilation	Jul-21	0
7	Basements	Jul-21	68
EXTERNAL DEVELOPMENT WORKS			
Sl. No	**Description**	**Completion schedule**	**Completion as on 31.12.2020 (%)**
1	Boundary Wall	Sep-21	30
2	Horticulture work	Sep-21	0
3	Electrical Work	Sep-21	0
4	Pathway/Road	Jul-21	5