AMRAPALI, PRINCELY ESTATE	
Project Name:Construction/Rectification of Balance works /Left Out works of Amrapali Princeley Estate on as is where Basis at Plot GH- 02/A, Sector-76, Noida, Uttar Pradesh, pertains to Amrapali Group.	
Date of Start	20.01.2020
Date Of Completion	19.01.2021
Revised Date Of Completion (Due to COVID-19 Pandemic)	19.06.2021

FLATS HAND OVER PLANNING

S. No.	Tower	No. of Un-finished Flat	Completion Schedule	Completion as on 31.01.2021 (%)
1	G	7	Jan.-2021	70%
2	L	18	Jan.-2021	85%
3	M	19	Jan.-2021	80%
4	A	5	Mar.-2021	60%
5	B	5	Mar.-2021	50%
6	C	5	Mar.-2021	60%
7	D	5	Mar.-2021	40%
8	E	4	Mar.-2021	80%
9	F	3	Mar.-2021	60%
10	H	5	Mar.-2021	68%
11	J	9	Apr.-2021	78%
12	K	7	Apr.-2021	85%
13	N	54	Apr.-2021	50%
14	O	58	Apr.-2021	44%
15	P	63	Apr.-2021	40%
16	R	15	Apr.-2021	98%
17	S	7	Apr.-2021	98%

NOTE: List of Flats as provided by RWA & continues update

AMRAPALI, PRINCELY ESTATE	
Project Name:Construction/Rectification of Balance works /Left Out works of Amrapali Princeley Estate on as is where Basis at Plot GH- 02/A, Sector-76, Noida, Uttar Pradesh, pertains to Amrapali Group.	
Date of Start	20.01.2020
Date Of Completion	19.01.2021
Revised Date Of Completion (Due to COVID-19 Pandemic)	19.06.2021

External MEP Works

Sl. No	Description	Completion schedule	Completion as on 31.01.2021 (%)
1	DGs	May-21	56%
2	Transformers	Apr-21	40%
3	STP	Apr-21	60%
4	WTP	Feb-21	75%
5	Firefighting works	May-21	75%
6	Basement Ventilation	Apr-21	85%
7	Basements	May-21	80%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 31.01.2021 (%)
1	Boundary Wall	Mar-21	70%
2	Horticulture work	Mar-21	70%
3	Electrical Work	Apr-21	30%
4	Pathway/Road	Apr-21	60%